BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Construction of cc roads and drains at Ambedkarnagara in ward no-04**			
2	Sanctioned Estimate No. And Date				
3	Name of the Contractor	**Sri Y B Ramesh**			
4	Time Stipulated for Completion of work	6 Months.			
5	Date of Commencement	2/01/2018			
6	Date of Completion:	20/02/18			
7	Measurment Recorded				
	M.B No	819			
	Page No	81841 to 850			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	K.R Chidananda			
	2) Asst. Engineer	Ramarangeenaik.			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks
50.00 lakhs (7.90% above)		53,90,000/-		2244/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramangeenaik

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92
21/2/18